Completion Report

1	Name of Wok	Improvements to drains and Providing Asphalting to roads at Bhuvaneshwari Nagara 8th Main and Surrounding in Bagalagute ward No 14	
2	Sanctioned Estimate No.& Date	T.S No.SE/DZ/TS/123/21-22, Dt.22.06.2021	
3	Head of Acount which is Chargeable	P-3702	
4	Enstrument Order No. & Date	EE/DD/WO/81/21-22, Dt.19.01.2022	
5	Name of Contractor	Shivalingaiah Satish	
6a	Time Stipulated for Completion of work	120 days	
b	Delay in execulation of work	–	
7	Measurement recorded in MB	MB 4881	
	Page No	488040 to 488043	
8	check Measurment of the Asst Exe. Eng./ Exe.Eng. On		
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division	
10	a)Assistant Engineer	Venkateshappa	
	b) Asst. Exe. Engineer	Ranganath B R	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
100 Lakhs	9416739-00	–	583261-00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division Bangalore-73

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION
BANGLORE
PIN-560073

Scanned with CamScanner